Measure J: ECCL Actual Expenditures as of March 31, 2012

		_								
	2010-11	2011-12 Adopted			Year-to-Date	Year-to-Date	Activity for		Total Measure	
Bond Projects	Actuals	Budget	Revised Budget	Encumbrance	Prior Month	Current Month	Current Month	Balance	J To Date	
Construct, Furnish & Equipment Facilities	995,062	1,871,000.00	1,877,258.00	0.00	956,250.00	1,025,296.56	69,046.56	851,961.44	2,020,359.00	
ochouses, ramion a 24apmon rasmuss	000,002	.,0,000.00	.,0,200.00	0.00	000,200.00	.,020,200.00	00,010.00	001,001111	2,020,000.00	
Replace, demolish or renovate District properties		2,200,000.00	2,200,000.00	86,434.50	506,435.00	506,435.00	0.00	1,607,130.50	506,435.00	
Replace portables with permanent classrooms		0.00		0.00	0.00		0.00	0.00	0.00	
Construction school-site support		0.00		0.00	0.00		0.00	0.00	0.00	
Upgrade and replace classroon technology	105,517	0.00	14,483.00	10.22	4,184.68	4,184.68	0.00	10,288.10	109,701.79	
Acquire available real property		0.00		0.00	0.00		0.00	0.00	0.00	
Provide appropriate packing facilities		0.00		0.00	0.00		0.00	0.00	0.00	
Provide Interim housing	39,762	670,000.00	760,238.00	7,951.20	56,247.36	66,162.36	9,915.00	686,124.44	105,924.64	
Make additional repairs and upgrades		0.00		0.00	0.00		0.00	0.00	0.00	
Perform necessary site preparation		250,000.00	250,000.00	0.00	5,831.44	5,831.44	0.00	244,168.56	5,831.44	
Address unforseen conditions revealed by										
construction		0.00		0.00	0.00		0.00	0.00	0.00	
Mitigate items identified by the EIR		0.00		0.00	0.00		0.00	0.00	0.00	
Install energy efficient systems	4 4 40 0 40	0.00	5 404 070 00	0.00	0.00	4 007 040 04	0.00	0.00	0.00	
Total	1,140,342	4,991,000.00	5,101,979.00	94,395.92	1,528,948.48	1,607,910.04	78,961.56	3,399,673.04	2,748,251.87	
Payroll							32,746.42			
Non-payroll expenditures							46,214.93			
Total Activity for Month							78,961.35			
y							2,701100			

was adjusted to include \$75,000 budget lines not coded to specific "a to m" components of project - i.e. bond audit fees, consultants and contracted services.